



CONTRACTORS, INC.

General Contractor
4700 Walden Lane Ste. "E"
Lanham, MD 20706
Ph. 301.937.5227 Fax 301.937.5237

WORK SCHEDULE

| | |
|---------------------------|--|
| To: Mr. Brandon Gallas | Form: OMF Contractors, Inc. Oscar Flores |
| Attn.: | Date: December 11, 2015 |

Project: **Remodeling 4430 9th Street. NW Washington, DC**

| DATES | WORK TO BE PERFORMED |
|---------------------|---|
| 12/15/15 | <ul style="list-style-type: none">• Mobilization |
| 12/16/15 – 12/24/15 | <ul style="list-style-type: none">• Footing |
| 01/04/15 – 01/18/15 | <ul style="list-style-type: none">• Extend block wall• Chimney work |
| 01/18/15 – 02/15/15 | <ul style="list-style-type: none">• Rough carpentry• Ground level to terrace |
| 02/15/15 – 02/29/15 | <ul style="list-style-type: none">• Attic and framing on 3rd floor demolition• Framing, roofing, gutters work |
| 02/29/15 – 03/21/15 | <ul style="list-style-type: none">• Install window and exterior doors, trim and siding |
| 03/21/15 – 03/28/15 | <ul style="list-style-type: none">• Painting• Walk thru with owner. |
| 03/28/15 | <ul style="list-style-type: none">• Call for inspection |
| 03/28/15 – 04/04/15 | <ul style="list-style-type: none">• Complete punch list and call for final inspection if necessary. |

NOTE:

Owner and Contractor agreed that any payment is based on the percentage of work completed as per schedule of values. OMF has the right to ask for material on hand with proof as delivery and paid invoices received from supplier.